

## Capitol Park Prog Rev 1 Working Copy

Activity ID	Activity Name	Start	Finish	Original Duration	Remaining Duration	Schedule Float	Total Float
Capitol Park Prog Rev 1 Working Copy							
Capitol Park Spine Road Phase 2.							
A0037	Design Site Support	11-Aug-14	12-Jun-15	220	220	0%	50
A0038	Precommencement Project Workshop	11-Aug-14	12-Jun-15	0	0	0%	290
A0039	Preparation & Presentation of Construction Phase Health & Safety Plan for Review. (2 Weeks for CDM Review)	04-Aug-14		0	0	0%	295
A0040	Preparation & Presentation of Contractors Environmental Management Plan(CEMP) for Review. (min 10 days inadvance of the	04-Aug-14		0	0	0%	295
A0041	Consultation with the Environmental Agency for permission to discharge at outfall locations.	04-Aug-14		0	0	0%	295
A0042	Consultation with the Internal Drainage Board (IDB) for letter of Agreement permission to discharge at outfall locations	04-Aug-14		0	0	0%	295
A0043	Consultation with 3rd Party Stakeholders	04-Aug-14		0	0	0%	295
A0044	Consultations with TESCO & Glass Factory for Site Access arrangements	04-Aug-14		0	0	0%	295
Key Dates							
A0003	Notice of Award - Starting Date 4th August 2014	04-Aug-14	16-Sep-14	31	31	0%	13
A0004	Contract Finalisation period	04-Aug-14	18-Aug-14	11	11	0%	89
A0005	Contract Award	19-Aug-14		0	0	0%	89
A0006	Mobilisation to site	16-Sep-14		0	0	0%	89
Design Programme							
A0012	Design Period support	04-Aug-14	30-Jan-15	130	130	0%	215
Geotechnical/Earthworks							
A0014	Site Investigation and Testing	04-Aug-14	02-Jan-15	110	110	0%	13
A0015	Design	15-Sep-14	10-Oct-14	20	20	0%	13
A0016	Design Approval	13-Oct-14	02-Jan-15	60	60	0%	13
Drainage							
A0018	Consultation	04-Aug-14	19-Dec-14	100	100	0%	85
A0019	Existing System Review	18-Aug-14	12-Sep-14	20	20	0%	85
A0020	Detail Design Surface Water	15-Sep-14	07-Nov-14	40	40	0%	85
A0021	Detail Design Foul Water	15-Sep-14	07-Nov-14	40	40	0%	85
A0022	Production of Design drawings	27-Oct-14	19-Dec-14	40	40	0%	85
Utilities							
A0025	Services Consultations	04-Aug-14	24-Oct-14	30	30	0%	235
A0026	C4's Utilities	15-Sep-14	24-Oct-14	30	30	0%	235
Highways							
A0028	Consultations	04-Aug-14	30-Jan-15	130	130	0%	165
A0029	Detail 3D Modelling	18-Aug-14	26-Sep-14	30	30	0%	165
A0030	Production of Design Drawings	29-Sep-14	07-Nov-14	30	30	0%	165
A0031	Approvals	10-Nov-14	30-Jan-15	60	60	0%	165
Environmental							
A0033	Ecological Assessments (Variable)	04-Aug-14	04-Aug-14	0	0	0%	295
Landscape							
A0035	Design	18-Aug-14	24-Oct-14	50	50	0%	245
A0036	Approvals	01-Sep-14	24-Oct-14	40	40	0%	235
Procurement							
Attenuation Tanks							
A0047	Negotiations and placing of order	10-Nov-14	26-Dec-14	35	35	0%	190
A0048	Commence delivery to site	24-Nov-14	26-Dec-14	25	25	0%	190
Culverts							
A0050	Negotiations and placing of order	13-Oct-14	14-Nov-14	25	25	0%	230
A0051	Commence delivery to site	27-Oct-14	14-Nov-14	15	15	0%	220
Project Onsite Start Date (Provisional)							
A0053	Mobilisation to Site	16-Sep-14	31-Oct-14	66	66	0%	89
A0070	Security fencing to the Site works perimeter	16-Sep-14	22-Sep-14	5	5	0%	89
A0071	Mobilisation of the Clients Project Managers Offices and Welfare Facilities, inclusive of temporary Utilities, Supplies	16-Sep-14	06-Oct-14	15	15	0%	249
A0072	Mobilisation and Establishment of the Contractors Offices, Stores, Temporary Utils, Suppl	16-Sep-14	06-Oct-14	15	15	0%	249
A0073	Pre works survey and establishment of a Local Grid of control points for setting out of the works	30-Sep-14	06-Oct-14	5	5	0%	249
A0074	Installation of Demarcation Barriers and signage to all Utilities, and particularly to the the Overhead power cables	23-Sep-14	25-Sep-14	3	3	0%	89
A0075	Installation and Demarcation of the area of Japanese Knotweed Identified within the Works information.	26-Sep-14	29-Sep-14	2	2	0%	89
A0076	Commencement of the Eradication of Japanese Knotweed	21-Oct-14	27-Oct-14	5	5	0%	234
A0077	Installation of Temporary protective fencing and Demarcation for the protected trees within or close proximity of works	30-Sep-14	01-Oct-14	2	2	0%	89
A0078	Construct and Establishment of the temporary sediment Lagoons/ponds at the Outfall locations to south side of the site	02-Oct-14	15-Oct-14	10	10	0%	89
Preliminaries Month							
A0055	Preliminaries Month 1	01-Aug-14	31-Oct-14	66	66	0%	240
A0056	Preliminaries Month 2	05-Sep-14	05-Sep-14	1	1	0%	270
A0057	Preliminaries Month 3	03-Oct-14	03-Oct-14	1	1	0%	250
A0058	Preliminaries Month 4	31-Oct-14	31-Oct-14	1	1	0%	230
IDB Surface Water Ditches							
Drainage Run 1.001 & 1.002: NorthWest Surface water ditch CH 0+000 - CH 0+780							
A0083	Clearance of existing Surface water ditch	24-Nov-14	28-Nov-14	5	5	0%	72
Drainage Run 2.004: NorthEast Surface water ditch CH 0+200 - CH 0+500							
Drainage Run 2.001: NorthEast Surface water ditch CH 0+000 - CH 0+200							